MEASURE E PLANNING, CONSTRUCTION, AND ARCHITECTURAL UPDATE

BOARD PRESENTATION SEPTEMBER 23, 2019







MEASURE E PLANNING, CONSTRUCTION, & ARCHITECTURAL UPDATE

Topics:

- Measure E Budgets & Expenditure Plan
- Completed Construction
- Construction in Progress
- Upcoming Measure E Info/Actions
- Architectural Update
- Questions





19-8-4 updated program budget

Revenue:

Bond Sales \$295,000,000

Less Bond issuance costs (estimate) <1,200,000>

Other Funding Sources 2,015,000

Interest (Assumed 1% annual) 3,560,000

Total Estimated Revenue \$299,375,000

Expended as of 19-9-16 \$ 11,400,000 (3.8%)

Since last update, we have made some adjustments to the project completion schedules as a result of:

- Accommodate extended DSA permitting lead times
- Schools desire some improvements earlier
- Optimize buying power vs cash flow
- Can reduce some interim housing needs
- Can reduce disruption to education

(Estimate based on first sale)

(Developer fees, Maintenance Funds TBD)

© Randy Glasbergen / glasbergen.com

"For this part, I credit hard work, ingenuity and perseverance. The other part, I blame on gravity."



Mountain View HS Projects	Proposed Budget	Start Design	Start Construction	Complete Project			
✓ Interim Housing	\$ 1,900,000	Summer 2018	Winter 2019	Done! Spring 2019			
New Classroom Building	\$42,720,000	Spring 2018	Started Sum. 2019	Winter 2021			
(Absorbing a 4 month permit delay)							
(Increased budget \$4.7M after bid transferred from program contingency)							
Site repairs and improvements	\$ 750,000	Fall 2019	Summer 2020	Summer 2020			
Athletic Field improvements	\$ 3,900,000	Fall 2019	Spring 2021	Summer 2021			
(Moved back in schedule 1 yr)							
☐ New Student Services Building	\$38,115,000	Spring 2019	Winter 2021	Summer 2022			
☐ Packard Hall Modernization	\$ 1,100,000	Fall 2020	Winter 2023	Summer 2023			
(Moved back in schedule 1 yr)							
☐ New Auxiliary Gymnasium	\$ 9,175,000	Spring 2019	Winter 2021	Spring 2022			
(Moved ahead in schedule 2 yrs)							
☐ Gymnasium Modernization	\$ 5,860,000	Winter 2022	Spring 2023	Winter 2024			
☐ Library Modernization	\$ 2,100,000	Winter 2021	Summer 2022	Winter 2023			
(Moved ahead in schedule 1 yr)							
☐ Repurpose Cafeteria into Perf. Arts	\$ 4,200,000	Winter 2021	Summer 2022	Winter 2023			
(Moved ahead in schedule 1 y	. , ,		34	77			
		Fall 2020	Winter 2022	Summer 2024			
Modernize Exist. CR's (phased)Facility Assessment repairs	\$ 8,140,000 \$11,300,000	Summer 2021	Throughout Program				
- racinty Assessment repairs	711,300,000	Juliller 2021	illioughout Flograi	11			


Los Altos HS Projects ✓ Interim Housing □ New Classroom Building (Absorbing a 4 month permit	<u>Proposed Budget</u> \$ 2,972,000 \$38,700,000 delay)	Start Design Summer 2018 Spring 2018	Start Construction Winter 2019 Started Sum. 2019	Complete Project Done! Spring 2019 Winter 2021
 □ New Auxiliary Gymnasium – Multi-use \$14,800,000 (Absorbing a 4 month permit delay) 		Spring 2018	Summer 2019	Winter 2021
☐ Site repairs and improvements☐ Athletic Field improvements(Moved back in schedule 1 yr)	\$ 580,000 \$ 3,900,000	Fall 2019 Fall 2019	Summer 2020 Spring 2021	Summer 2020 Summer 2021
 New Student Services Building Music Building Addition 500 Wing West Replacement/storage Gymnasium Modernization Library Modernization (Moved ahead in schedule 1 years) 	\$ 3,520,000 \$ 1,870,000	Spring 2019 Winter 2021 Summer 2022 Winter 2022 Winter 2021	Winter 2021 Winter 2023 Winter 2023 Spring 2023 Spring 2023	Summer 2022 Summer 2023 Summer 2023 Winter 2024 Winter 2023
☐ Kitchen Cafeteria Modernization (Moved ahead in schedule 1 y	\$ 4,180,000 (r)	Winter 2021	Spring 2023	Winter 2023
☐ Facility Assessment repairs	\$ 6,920,000	Fall 2018	Throughout Program	n

<u>Project</u>	Proposed Budget	Start Design	Start Construction	Complete Project
☐ Freestyle Academy	\$ 13,775,000	Spring 2019	Winter 2021	Summer 2022
(Moved back in schedule 1 yr				
☐ 20+ Additional Classrooms	\$ 29,760,000	Winter 2023	Spring 2024	Summer 2025
	, ,			
Program Level Expenses (1.4% budget)	\$ 4,296,000	N/A	N/A	N/A
Program Contingency (5.1% budget)	<u>\$ 12,497,000</u>	N/A	N/A	N/A
Total Planned Expenditures:	\$299,375,000			
Expended to date:	\$ <u>11,400,000</u>	3.8% complete		
Program Balance:	\$287,975,000			

Next Bond Sale: \$100M planned for Spring 2020

Next Citizens Oversight Committee (COC) Meeting: Early November 2019

COMPLETED CONSTRUCTION



LOS ALTOS HIGH SCHOOL INTERIM HOUSING



COMPLETED CONSTRUCTION



LOS ALTOS HIGH SCHOOL INTERIM HOUSING



COMPLETED CONSTRUCTION



MOUNTAIN VIEW HIGH SCHOOL INTERIM HOUSING



MVLA CLASSROOM PROJECTS

- Notices to Proceed have been issued at both sites
- Construction has begun at both sites
- Upcoming Change Orders due to changes in plans and specs from Bid Day to DSA Approval



CONSTRUCTION IN PROGRESS



LAHS NEW CLASSROOMS & AUXILIARY GYM



CONSTRUCTION IN PROGRESS



MVHS NEW CLASSROOM BUILDINGS



Board of Trustees (Measure E Info/Actions)

- <u>Tonight</u>
 - Measure E program update
 - Contract actions on consent
- November 5
 - Other possible Measure E information/actions



ARCHITECTURAL UPDATE



Los Altos High School STUDENT SERVICES

201 ALMOND AVE, LOS ALTOS CA 94022









LOS ALTOS HS View from Street





LOS ALTOS HS View From Grove





LOS ALTOS HS View From Quad



LOS ALTOS HS Section Through Open Office






LOS ALTOS HS Section Through Student Union






LOS ALTOS HS Long Section Through Building





LOS ALTOS HS

Site Demolition








LOS ALTOS HS

Site Plan



LOS ALTOS HS First Floor Plan



LOS ALTOS HS Second Floor Plan





Mountain View High School STUDENT SERVICES AND AUXILIARY GYM

3535 TRUMAN AVE, MOUNTAIN VIEW, CA 94040










Student Services – Entry View





Student Services - View From Quad





Student Services - View From Courtyard






MOUNTAIN VIEW HS Section Through Administration





Section Through Student Dining, Classrooms






MOUNTAIN VIEW HS Long Section Through Building






Student Services-Site Demolition & Context





Student Services - Site Plan





Student Services - First Floor



Student Services - Second Floor



MOUNTAIN VIEW HS

Auxiliary Gymnasium - Perspective Views








MOUNTAIN VIEW HS

Auxiliary Gymnasium – Floor Plan



Freestyle Academy

New Campus

MOUNTAIN VIEW, CA










FREESTYLE ACADEMY Perspective View - Student Plaza






FREESTYLE ACADEMY Perspective View - Common Plaza






Section Through Classrooms




FREESTYLE ACADEMY Long Section Through Building






Site Demolition








Site Context




Site Plan





First Floor Plan



Second Floor Plan







QUESTIONS?



THANK YOU





